



Autoridade
Municipal de
LAUTÉM



FORMULÁRIU REKOLLA DADUS PORTÁL MUNISIPÁL
PERFÍL MUNISIPÁL
SMOPT

Autoridade Munisipál : LAUTEM
Postu Administrativu : LOSPALOS

Períodu Rekolla Dadus: Tinan 2023 ate 2024

N.º	Tipu Projetu	Deskrisaun Projetu	Distansia (KM)	Alokasaun Orsamentu (\$US)	Total tinan Implementasau n	Companhia/Contractores	Entidade no Apoio Tekniku	Status (la'o hela ka finalizadu)	Porsento Fiziku (%)	Lokalizasaun				
										Posto	Suku	Aldeia	Start Point	
Projetu tinan "2024"														
1	Emergencia	Obra Konstrusaun ba Moru Protesaun, Gabions, Groynes, Pipe Culvert, Cutch Basins & Line Drain Mota Daudere (Right Side Sta. 0+000 - 0+190)		\$ 238,412.62	1	Felifra Viham Unip Lda	MOP/SMOPT	Lao hela	61.56%	Luro	Afabubu	Afabubo	-8.501161°	126.829831°
2	Emergencia	Obra Konstrusaun Moru Protesaun Gabion Mota Afabubo (Sta 0 + 000 - 0 + 406,69 ho (Sta 0 + 000 - 0 + 125,75) Aldeia Zefalio, Suco Afabubo, Posto Adm. Luro Munisipio Lautem		\$ 646,039.80	1	Lellinzinal 8 Unip.Lda	MOP/SMOPT	Lao hela	29.21%	Luro	Afabubu	Afabubu	-8.507604°	126.834350°
SUB - TOTAL I				\$ 884,452.42										
Projetu tinan "2023"														
3	Emergencia	Guide Banks Protection for Approach Bridges Werunoco /Apikuru Lautem		\$ 520,107.54	2	Neltifer, Unipessoal Lda	MOP/SMOPT	Lao hela	40.58%	Lautem	Baduro	Sika	-8.375613°	126.890528°
4	Routine Maintenance (Atendimentu Emergencia)	ROUTINE MAINTENANCE WORKS Performance-Based Contract For Road Maintenance (Bazeia ba Servisu Atual) Lautem Municipality		\$ 600,000.00	2	ILIE CHAO, UNIPESSOAL LDA	MOP/SMOPT	Finalizado (PHO)	100.00%	Lautem, Lospalos, Iliomar,Luro no Lore	Fuiloro	Lospala	—	—
SUB - TOTAL II				\$ 1,120,107.54										
GRAND TOTAL				\$ 2,004,559.96										

Lospalos; 6 de Marco de 2025
Director SMOPT Lautem

Eng. Abrão Vieira